EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to roads & drains at G.K. Munireppa garden in ward no 60, Vidyaranyapura Sub division.
2	Amount of Work Portion	14,98,162.40.
3	Estimated Cost	15.00 Lakhs.
4	Name of contractor	KRIDL.
5	Agreement No.	474 / 21/02/14
6	No. and date under which work order issued	EE/BTP/BBMP/KRIDL/W.O/474/13-14 Dtd - 21/02/14
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	15/05/2014
9	Date of receipt of application in the sub division office	15/05/2014
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	100 days
15	Date of recommending time limit applied for	31/08/2014.
16	Whether the orginal application of the contractor is enclosed.	— Yes —
17	Balance of work remaining to be done	15.00 Lakhs.
18	Probable time required for completion of remaining work	100 days
19	Cost of work charged establishment charged on the work after the expairy of original period.	— Nil —
20	Whether notice as per clause of contract has been issued.	Yes —
21	Remarks of the AEE and the daily rate of penalty proposed	DWSB work was carried out Time Neces the work spch. to, delay.
22	Remarks of the EE with the daily rate of penalty proposed	As recommended by AEE

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Executive Engineer
Byatarayanapura Division
Yelahanka Zone, B.B.M.P.
Bangalore - 560 092

Assistant Executive Engineer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

with late penalty

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92